

H.W. JAC



EMPLOYMENT AND  
DEPARTMENT OF LABOUR RELATIONS

OFFICE OF THE DIVISION OF OCCUPATIONAL SAFETY  
AND WEIGHTS AND MEASURES

COMALCO HOUSE,  
ANN & GEORGE STREETS  
BRISBANE, 4000.

POSTAL G.P.O. BOX 69  
BRISBANE 4001  
TELEGRAMS LABIND  
TELEX DOLAH AA41393  
TELEPHONE 224 5914

ORIGINAL  
FILE WITH M. CHAN

Out Ref: CH 9554

*[Signature]*  
20th July, 1981

Dear Sir,

Re: 8Tonne Mobile Cranes for Q.E.G.B.

In reply to your letter dated 14th April, 1981 relative to the above, I advise that your drawings numbered 1571 (4 drawings), 1571-1, 1571-2, 1571-3, 1571-6, 1571-7, 1571-8, 1571-9, 1571-10, 1571-11, 1571-12, 1571-13, 1571-14, 1571-15, 1571-16, 1571-17, 1571-18 and 1571-19 have been checked.

The design has been classified as Class 2 and is hereby approved for maximum safe working loads as indicated on Load Chart Drawing No. 1571, subject to -

1. the construction being to the requirements of the S.A.A. Crane Code A.S. 1418.
2. doubling plates on No. 1 section of jib being extended 230 mm in front and 140 mm to the rear.
3. loadings applying when crane is on firm level ground.

Please note that the above approval is for the design only, and a Certificate of Inspection with respect to the unit in question will only be issued on completion of overload and stability tests. The requisite crane loading during the abovementioned tests will be the maximum rated load plus 10% for working load test and 25% for stability test.

Such tests and inspection shall be to the satisfaction of an Engineer Officer of this Division.

Memo. of Fees No. B 32090 for the amount of \$85.50 being for survey and check of your drawings, is enclosed.

Yours faithfully,

*[Signature]*  
(A.V. Goodridge)  
CHIEF INSPECTOR  
OF MACHINERY

Encl.

The Manager,  
D. & N. Francis,  
22 Bennetts Street,